

**GOVERNMENT OF TELANGANA
ABSTRACT**

PMGSY II – Package No.AP07131415 – “R/F T05 – Palimela to Devadula via Kanmanpally to Muknur in Mahadevpur (M)” – According Extension of Agreement Time up to 30.06.2017 without penalty – Orders - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 218

Dated: 22-03-2017

Read the following:-

1. G.O.Ms.No.33, PR&RD (Progs.II) Dept., dated:15.02.2016
2. From the CE, PR, Hyd, Lr.No.AEE/DEE-I/PMGSY-II/AP07131415/Devadula-EOAT/WGL/2017, dt.06.01.2017.

<<<>>>

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord sanction Extension of Agreement Time from 19.05.2016 to 30.06.2017 i.e. (408 days) for the work “R/F T05- Palimela to Devadula via Kanmanpally to Mukunur in Mahadevpur (M), of Jayashankar District” under PMGSY without imposing penalty as the delay is not attributed to Contractor but was due to forest clearance.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

**S.P.SINGH
CHIEF SECRETARY TO GOVERNMENT &
SPECIAL CHIEF SECRETARY TO GOVERNMENT (FAC)**

To
The Chief Engineer, Panchayat Raj, Hyderabad.
Copy to:
The OSD to Minister (PR&RD).
SF/SC.

//FORWARD BY ORDER//

SECTION OFFICER